

Department:

SULU STATE COLLEGE
Physical and Financial Status of Local/Foreign-Assisted Projects
As of December 31, 2019

FORM A

(In Million Pesos)

| Projects FY 2019 | Loan Number | Funding Sources | Total Project Cost | Loan Proceeds/ Grants | Peso Counterpart | Implementation Period (Years) | Date Started | Allotment Released | Obligations Incurred | Year Started | Target Beneficiaries/ Location | Percentage of Completion |
|---|-------------|-----------------|--------------------|-----------------------|------------------|-------------------------------|----------------|--------------------|----------------------|--------------|---|--------------------------|
| Construction of Center for Culture and Arts | | GAA | 1 | N/A | 10,000,000.00 | 1 | 01-Oct-19 | 9,500,000 | 9,500,000.00 | 2019 | SSC students, Faculty & Staff | 25% |
| Organic Farming with open market and Renovation and Repair of Agricultural Fencing, SSC Agricultural Campus | | GAA | 1 | N/A | 4,000,000.00 | 1 | Sept. 28, 2019 | 4,000,000 | 3,795,217.00 | 2019 | SSC students, Faculty & Staff and Communities | 50% |